COMPLETION REPORT

1	Name of the work	Re-Asphalting Cross roads & Re-Construction of at Drains at Kirloskar Layout in ward No 14
2	Sanctioned Estimate No. & Date	ಶ್ರೀಸಂ. ಮುಂ/ಇ/30/13-14 ದಿ 20-5-14ರಂದು
3	Head of Account which is chargeable	P. 26.14
4	Instrument Order NO. & Date	WO No: ಮುಂ/ಪಿ.ಡಿ/103/13-14 ದಿ 27.6.14
5	Name Of Contractor	Tender/Agreement (Market) holder
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB No 3404 Page No 340318 to 340329
8	Check Measurement of the Asst	MB: 3404 Page: 340318 - 340329
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	D.S. ಚಂದ್ರಶೇಖರ
	b) Asst. Exe Engineer	ಶಿವಕುಮಾರ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
4.49 Lakhs	4493084-00	—	6916

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER